

**WEEKLY WORK PROGRESS AT MUNDARGI 9 TOWNS ( AUG MONTH FROM 20 Aug TO 26 AUG)**

SL	DATE	WORK PROGRESS	PEOPLES WORKED	REMARK
1	2	4	5	6
1	20-Aug-18	Bar Binding Ring beam tie and Columns, Distribution pipeline earthwork excavation-290M.	OHT-3 Bar Bender 4 Labours, D.Network-1 ASR Staff-1 Eng, 2 Supervisor 1PM , 1JCB	1)OHT Site & 2)Zone-3 Node-J-266-J219
2	21-Aug-18	Columns Steel (Half day), Distribution pipeline Laying. Back filling-290M	OHT- Half day D.Network-6 Labours, ASR Staff-1 Eng, 2 Supervisor,1PM, 1 JCB	Chieff Officer Site visited
3	22-Aug-18	Distribution Network PVC Pipe Rectification and repaired	D.Network-1Labours, ASR Staff-1 Eng, 2 Supervisor , 1PM	
4	23-Aug-18	Annual raft top steel binding, Network PVC Pipe Repaired	OHT-3 Bar Bender 4 Labours, D.Network-1, ASR Staff-1 Eng, 2 Supervisor	
5	24-Aug-18	Annual raft top steel binding, Network Pipe laying with Electro fusion joint.	OHT-3 Bar Bender 4 Labours, D.net-2 Labours. ASR-1 Eng, 2 Supervisor,1PM	
6	25-Aug-18	Bar Binding Ring beam tie. Checking by AEE and Team leader	OHT-3 Bar Bender 4 Labours, D. Network 2 Labours For Hydro test. ASR Staff- 1 Eng, 2 Supervisor.1APM.1PM	AEE & TL Visited to Mundargi site For checking Steel for OHT Annual raft and ring beam
7	26-Aug-18	Bar binding for column.	OHT-3 Bar Bender 4 Labours, ASR Staff-1 Eng, 2 Supervisor,1PM	All 8 Columns steel binding completed