

KARNATAKA MUNICIPAL REFORMS PROJECT – CONTRACTORS TERMINATED LISTS

Sl. No.	Name of the Town	Name of the works	Contract Amt. (Rs. In lakh)	PMC	Contractor	Award Date	Scheduled (target Completion date)	Date of Termination	Time over run (in months)	Cost over run (Rs. In lakhs)	Overall Status*
1	Bhadravathi	Providing Under Ground Drainage	1,834.83	M/s WAPCOS, Pvt Ltd	M/s. VDB Project Ltd.,	21.8.2009	28.2.2011	3.3.2011	17	696.00	Owing to non performance of the contractor
5	Harihara	Providing Under Ground Drainage	1,649.00	M/s Shah Technical Consultants Pvt. Ltd,	Abhiram InfraProjects Pvt Ltd.,	20.11.2012	30.6.2014	27.1.2016	36	791.00	Contract terminated owing to non performance by the contractor
2	Chikkamagluru	Augmentation of Water Supply	276.00	M/s Urs Scott Wilson India Pvt. Ltd.,	Narasimhan, Class Contractor, Bhadravathi	1012.2012	9.12.2013	28.12.2016	-	-	<ul style="list-style-type: none"> • Due to the poor performance of the contractor, the work was terminated by ULB on 28.12.2016 • The BGs were forfeited as per conditions of contract.